



✓ PRE-START UP CHECKLIST

Thank you for choosing Myers Emergency & Power Systems to solve all of your power quality needs. Please complete and return this form via email to service@myerseps.com. Completing all items on the list is required to ensure your UPS is ready to start up. The pre-startup checklist must be completed and returned prior to us confirming your startup date. Please make a copy of this sheet for your records.

Site Information

Company Name: _____

Contact Name: _____

Company Phone #: _____

Contact Phone #: _____

Contact Email: _____

Site Address: _____

City: _____ State: _____ Zip Code: _____

UPS Model: _____

UPS Serial # : _____

Electrician Information

Company Name: _____

Contact Name: _____

Company Phone #: _____

Contact Phone #: _____

Yes No NA

- | | | | |
|--------------------------|--------------------------|--------------------------|--|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Have all packing materials and restraints been removed from each cabinet? |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Is each cabinet in the UPS system placed in its installed location? |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Is there adequate clearance and site lighting around the UPS and other cabinets? |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Is the area around the UPS clean, dry, and dust free? |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Is the area around the UPS adequately cooled? |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Are the external battery cabinet(s), if used, in place by the UPS? |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Does the installation include an external maintenance bypass switch? |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Does the utility voltage match the UPS rated voltage? |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Is the Input and output wiring installed properly and of the correct size wire and circuit breakers? |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Is the input neutral conductor installed? |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Have all ground conductors installed properly? |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Is there a Remote Emergency Power Off (EPO) installed and connected to the UPS EPO contacts? |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | If an SNMP card was purchased, is there a network drop at the UPS for UPS monitoring? |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Will any UPS contacts closures be connected to outside equipment? |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Will the end user be available for UPS familiarization training? |

I acknowledge the above items have been completed and I'm aware that extra charges may be applicable if the UPS unit is not ready for startup at the time of service.

Customer name (Please Print): _____

Customer name (Signature): _____ Date Signed: _____

Requested Start-Up Date and Time : _____